

Houston Ave Road Project

Construction Update

June 9, 2023

Road Construction Project Summary

At the end of this project, you will have a new road, new water pipes including the water lines that run into the basements. Some new sidewalks will be poured in areas that are affected and new trees will be planted throughout after the project is done. The project will begin in March. It is expected to take four months which means it may be complete around July 4th. These times could change as the project goes on.

Updates

Water Main: The new water main has been installed. All water services have been replaced and are connected to the new main

Concrete Work: Half of the curbs are in. After the curbs are in, the driveways and sidewalks can be completed. The rest of the curbs should be installed within the coming week.

*Please take care to NOT walk in wet cement. It may look dry but it might NOT be yet. DO NOT write in it or place hand prints. If we see them, they will be tore out and replaced.

HMA (Hot Mix Asphalt): After all the concrete is done, the first layer of HMA can go down. Which should happen in the next couple weeks. After the first layer is down, then the contractor digs up all the manholes and sets the top at the correct height. THEN, the top layer can go down, which basically completes the project.

**CAUTION: When the HMA is going down, IT IS HOT, do NOT walk on it for at least 30 minutes!





Stay Updated

Visit: mkgcity.com/roadsewer

